

## Lapp, Doug

---

**From:** Kirk Bosma <kbosma@whgrp.com>  
**Sent:** Tuesday, October 02, 2012 4:49 PM  
**To:** Dunham, George; Lapp, Doug; Galkowski, Mark  
**Subject:** Sandwich Project Update

Here is a monthly update on the ongoing Town of Sandwich Beaches projects (October 2, 2012):

### Task 1 – Topographic Survey

- The survey is completed and existing conditions drawings are being drafted. The only on the ground item that remains is the final placement of concrete bounds to delineate property lines (approximately 10 will be placed). These will be placed after final approval from Town Staff on proposed locations.

### Task 2 – Smaller-Scale, Stop-Gap Erosion Mitigation Measures

- Started putting together graphics illustrating potential smaller-scale, stop-gap erosion measures that could be considered. These will be provided to the Town for review and comment. Expected to be completed within the next 2 weeks.

### Task 3 - Finalization of the Sandwich Harbor Inlet Stabilization Project

- Status Quo until survey plans are completed and finalized.

### Task 4 – Formal Beach Management Plan

- Draft goals and objectives section was completed and will be submitted to the Town for review, we are awaiting Town comment or concurrence.
- Awaiting information requests from various town departments. Cannot advance the Beach Management Plan further until we have these data requests.
- A proposal for incorporating the Freshwater Beaches into the Beach Management plan was submitted and awaiting a Town decision.
- A The draft beach management plan document is approximately 50% complete, awaiting information from the Town action items following August 23<sup>rd</sup> meeting.

### Task 5 - Town Neck Beach Full Scale Beach Nourishment Project

- Status Quo until survey plans are completed and finalized.

---

This email has been scanned by the Symantec Email Security.cloud service.  
For more information please visit <http://www.symanteccloud.com>

---